




BILOXI FIRE DEPARTMENT INCIDENT SUMMARY REPORT FOR THE WEEK OF July 30 - August 5, 2018

<i>Turned around in route (no fire) / Citizen Complaint/Explosion/ other</i>	0
<i>Fires (Structure & Vehicle)</i>	7
<i>Rescue & Emergency Medical Services</i>	101
<i>Hazardous Conditions</i>	3
<i>Service Call;</i>	10
<i>Good Intent Call:</i>	11
<i>Special Incident Type</i>	1
<i>Fire Alarm Calls; Active, Malfunction</i>	23
Total	<u>156</u>

Weekly Count of Incident Type



Criminal Intelligence Unit

T. (228) 702-3122
 T. (228) 702-1276
 T. (228) 702-3113
 F. (228) 702-3179
 ciu@biloxi.ms.us



**Police Chief
 John B. Miller**

170 Porter Avenue
 Biloxi, Mississippi 39533
 Office: 228.435.6100
 Fax: 228.374.1922
 www.biloxi.ms.us


DATE: August 6, 2018

RE: Biloxi Police activity for July 30- August 5, 2018


TOTAL CALLS FOR SERVICE	2,236
TOTAL INCIDENT REPORTS (Case Numbers)	312
TOTAL OFFENSES (Violations/Reports)	231
TOTAL ARRESTS	104

Calls excluded from call type charts were: Checking Building – 69; Extra Patrol – 826; Suspicious Circumstances – 128; Traffic Stops – 202; and Walk & Talk – 124. Additional details may be viewed at <http://www.crimemapping.com/map/ms/biloxi>.

TOP 20 CALL TYPES BY DESCRIPTION



OFFENSES BY CRIME CATEGORY





DATE: *August 6, 2018*

COMMUNITY DEVELOPMENT ACTIVITY REPORT FOR July 30 – August 6, 2018

Building permits issued	58
Construction Valuation of permits issued	\$1,445,000
Building inspections performed	96
Business licenses	1
Renewals	
Charter Boats	
Peddler's licenses	
Certificates of occupancy issued	6
Code enforcement cases opened	315
Code enforcement cases resolved	238



Engineering Department Weekly Update

August 5, 2018
(updates in bold)

GRPC Projects – Pending Final Approval

- Woolmarket Road Sidewalk from Lorraine to Old Hwy 67
- Cedar Lake Bridge
- Medical Park Dr. Sidewalk (not going to be funded)
- Main Street

Cemetery Project – Have received the first phase of survey data; working to integrate into GIS database

HVAC – Met with Engineered Cooling Systems to discuss award of contract; Engineering to get contract to legal for review

Hurricane Nate

- *Lighthouse Pier Repairs – JE Borries \$140K; NTP 6/6/2018; completion date on 7/21/2018; all decking and handrail done; finish up the water line this week; waiting on solar lights submittal from contractor to finish the lights*
- *Ice Wharf, Coliseum and Oak St. Pier Repairs – JE Borries \$23K; NTP 6/6/2018; completion date 7/21/2018; complete, scheduling final inspection for punchlist*

Projects

- *Amtrak rail platform grant – Continuing to assist Southern Rail Commission with grant application*
- *Bayview Avenue Boardwalk – meeting with Seymour Eng. to review permit application on June 26th prior to submission to DMR*
- **Belle La Vie Parkway** – *topographic and geotechnical work beginning on Increment 1A*
- *Canaan Fishing Dock Improvements – permit application submitted to DMR; permit application is out for public hearing by DMR until August 13, 2018*

- **Creole Cottage Roof** – Planning to request quotes for this by the end of this week
- CSX Crossing Closure (MDOT Funded) – Neel-Schaffer beginning work
- **CSX Crossing Closure (CDBG Funded)** – public hearing held August 2nd; EA will be submitted to HUD this week
- Dredging – Finished Canaan, Point Cadet, Hiller Park, and Mercedes now; contractor moved on to North Haven; still coordinating Oak St. Pier debris removal costs with Borries
- **East Biloxi Public Access & Living Shoreline** – Task D (South of Bridge to Small Craft) and Task E (North of Bridge to Palace); Bids received July 11th and currently under review
- East Biloxi Boardwalk (Small Craft to Kuhn St.) – BMA performing structural analysis
- Ellzey Place II – Lane Construction is expected to be completed in July
- Ellzey Place III – final construction plans and specs currently under review
- **Fire Station No. 7** – Preconstruction meeting will be held Wednesday August 8th, NTP date tbd at that meeting
- **Fire Station No. 10** – Received bids on May 30th; bids under review; project awarded on the July 24th agenda; Pre-Construction meeting/NTP pending return of contract documents from contractor
- Howard Avenue – Gulf Breeze Landscaping NTP 4/9/2018; Completion 10/6/2018; water line complete from Reynoir to Lameuse; limestone installed for curb from Reynoir to G.E. Ohr and work is continuing to Lameuse; after curb installed road limestone will be installed
- Keesler Gate Outside – Parcel acquisition underway;
- Keesler Gate Inside – Awarded to Necaise Brothers Const. \$4.8 million on 4/24, NTP 5/21/2018; 540 Calendar Days; Completion Date 11/12/2019; construction underway
- Keesler Privatization – Pending final decision Oct – Dec 2018; currently reviewing contract from Neel-Schaffer for assistance during the transition period
- Pavement Assessment Contract – received final draft report of results; SMPDD would like to schedule meeting with Mayor to view website

- *Point Cadet Marina Electrical Upgrades – Full electrical upgrade of entire harbor expected to cost in the \$150K to \$200K range; engineering is getting quotes to upgrade as many pedestals as we can to 100 amps without having to upgrade the transformer*
- *Point Cadet Marina Improvements (West) #1024 – Old Task “A” & “C”; currently on hold*
- ***Popps Ferry Extension #913*** – *preparing maps & deeds for property acquisition; talking to Coliseum about contributing funds for project; title opinions for all properties should be complete by August 1st; the initial set of surveys have been received and appraisals underway*
- *Pedestrian Crosswalk @ MGM – Malouf Construction; Completion Date 12/30/2018;*
- ***Pedestrian Crosswalk @ Harbor*** – *receive bids Wednesday, August 8th*
- *Public Excursion Pier South of Pine/Cedar #1030 – Old Task “B”*
- *Public Safety Center Roof Leaks – Dale Partners doing assessment of building*
- *Popps Ferry Bridge Submarine Cable – Contract documents were returned 6/1/2018, preconstruction meeting was held June 21st, they have 6 months to get the materials in then Notice to Proceed will be issued;*
- *Popps Ferry Bridge & Approaches – pending EA approval; met with BMA draft EA is at MDOT for preliminary approval once receive comments back final EA will go to MDOT/FHWA for approval; once approval is granted the City can petition MDOT to start ROW Acquisition*
- *Popps Ferry Causeway – Completion date 6/27/2018; change order for trees approved by Council, need MDEQ approval; issued contractor substantial completion; still working on the gate, the security cameras, etc.*
- *Post Office Build-out – Project ready to bid*
- *Saenger Theater Phase I Fly Tower – Currently under design, planning to advertise for construction by the end of the year*
- *Saenger Theater Phase II Exterior walls, roof, HVAC and canopy – design started but on hold until Phase I complete; planning to advertise for construction by Summer 2019*
- *Saenger Theater Phase III Interior – start design in summer 2019, bid for construction by beginning of 2020*

- *Smith Subdivision (north corner of Woolmarket Rd. & Old Hwy 67) – Started clearing and grubbing; may look at developer donating property for a city detention pond*
- **Snyder Roof Bid** – *Planning for this to ready to bid by the end of this week*
- **Sports Complex Tennis Courts** – *Pending quotes to be returned*
- **West Biloxi Boardwalk Phase 1A** - *CM Combs; NTP 1/22/2018; completion 7/16/2018; currently 90% complete; completion pending signs and lights*
- *West Biloxi Boardwalk Phase 1B – Issued Buzzy Bolton authorization to proceed with design*
- *Woolmarket Rd. East Drainage – Working on getting easements; right now estimated at 45 easements needed; temporary suspension issued on design work pending additional funding*
- **Woolmarket Rd. East (Larkin) water line** – *DNA Underground; NTP 4/23/18; completion date 2/17/2019; connections to utility authority and city mains are complete; water mains are ready to pressure tested and then chlorinated; once pressure and chlorine tests are complete paving can begin*