




BILOXI FIRE DEPARTMENT INCIDENT SUMMARY REPORT FOR THE WEEK OF NOV. 05-11, 2018

<i>Turned around in route (no fire) / Citizen Complaint/Explosion/ other</i>	0
<i>Fires (Structure & Vehicle)</i>	1
<i>Rescue & Emergency Medical Services</i>	96
<i>Medical Involving Homeless Persons</i>	7
<i>Hazardous Conditions</i>	5
<i>Service Call;</i>	10
<i>Good Intent Call:</i>	6
<i>Special Incident Type</i>	1
<i>Fire Alarm Calls; Active, Malfunction</i>	15
Total	<u>141</u>

WEEKLY COUNT OF INCIDENT TYPE



Criminal Intelligence Unit

T. (228) 702-3122
 T. (228) 702-3113
 F. (228) 702-3179
 ciu@biloxi.ms.us



**Police Chief
 John B. Miller**

170 Porter Avenue
 Biloxi, Mississippi 39530
 Office: 228.435.6100
 Fax: 228.374.1922
 www.biloxi.ms.us


DATE: November 12, 2018

RE: Biloxi Police activity for November 5-11, 2018


TOTAL CALLS FOR SERVICE	2,247
TOTAL INCIDENT REPORTS (Case Numbers)	297
TOTAL OFFENSES (Violations/Reports)	233
TOTAL ARRESTS	147

Calls excluded from call type charts were: Checking Building – 165; Extra Patrol – 800; Suspicious Circumstances – 95; Traffic Stops – 118; and Walk & Talk – 156 Additional details may be viewed at <http://www.crimemapping.com/map/ms/biloxi>.

Top 20 Call Types by Description



Offenses by Crime Category





DATE: Nov. 13, 2018

COMMUNITY DEVELOPMENT ACTIVITY REPORT FOR Nov. 5 – 11, 2018

Building permits issued	65
Construction Valuation of permits issued	\$998,200
Building inspections performed	137
Business licenses	4
Renewals	6
Charter Boats	
Peddler's licenses	8
Certificates of occupancy issued	8
Code enforcement cases opened	102
Code enforcement cases resolved	239



Engineering Department Weekly Update
November 13, 2018
(updates in bold)

FunTime USA Drainage – Public Works going to close up boxes, developer to handle the rest

Cemetary Project – Website is now active, next phase is to work on filling in the missing information, have over 15,000 gravesites in the website

Hiller Park Playground Covers – Have quotes for both playgrounds \$6500 for small one and \$11,700 for big one;

Rue Petit Bois Ditch – work beginning this week pending weather; should be complete in 4-6 weeks

Natatorium – Coordinating with contractor, have quote for testing

Hurricane Nate

- Lighthouse Pier Repairs – JE Borries \$140K; NTP 6/6/2018; completion date on 7/21/2018; all decking and handrail done; change order for submersible electrical cabinet on 10/2/18 Council agenda

Projects

- Bayview Avenue Boardwalk – permit application pending DMR approval; estimated cost \$1.2 million
- Belle La Vie Parkway – topographic and geotechnical work beginning on Increment 1A
- Canaan Fishing Dock Improvements – permit application submitted to DMR; public hearing was held last week at DMR, there were no comments; Commission approved permit; Corps Permit still pending but there have been no public comments or questions from Corps

- Cedar Lake Bridge Repairs (Const. Funding 2021) – project activation request on council agenda Nov. 6th
- Creole Cottage Roof – Waiting for quotes to be returned by contractors
- CSX Crossing Closure (MDOT Funded) – Neel-Schaffer study completed, finalizing surveys now
- CSX Crossing Closure (CDBG Funded) – 30% submittal reviewed by CSX; working toward 60% submittal; EA has been approved, design moving forward
- Dredging – Finished Canaan, Point Cadet, Hiller Park, and Mercedes now; contractor moved on to North Haven; still coordinating Oak St. Pier debris removal costs with Borries
- Dukate Street Paving – Received quote for \$15,000, paving pending completion of heavy construction at hotel
- **East Biloxi Public Access & Living Shoreline** – Task D (South of Bridge to Point Cadet Marina) and Task E (North of Bridge to Palace); DCD Construction awarded Alt. A & B for a total of \$1.8M; NTP Oct. 8, 2018; Completion Aug. 9, 2019; bulkhead work underway
- East Biloxi Boardwalk (Small Craft to Kuhn St.) – BMA performing structural analysis
- Ellzey Place II – Lane Construction is expected to be completed in July
- Ellzey Place III – final construction plans and specs currently under review
- **Fire Station No. 7** – *NTP August 15, 2018, Starks Construction; foundation work underway*
- **Fire Station No. 10** – *NTP 8/27/18; Contractor: JW Puckett \$2.35 million; foundation work & waterline along old Hwy 67 underway*
- **Hiller Park Pond Dredging** – *A permit will be required; PO issued; waiting for contractor start date*
- Hiller Park Trail – design on-going
- **Howard Avenue** – Gulf Breeze Landscaping NTP 4/9/2018; Completion 10/6/2018; *construction continuing through Lameuse Street; contractor working at MLK as well;*
- **Keesler Gate Outside** – Property acquisition continuing; setting up meeting with CD to determine DRC/tree needs

- **Keesler Gate Inside** – Awarded to Necaise Brothers Const. \$4.8 million on 4/24, NTP 5/21/2018; 540 Calendar Days; Completion Date 11/12/2019; *still working on “C” Street ditch; working on limestone roadway base and electrical*
- Keesler Privatization – Pending final decision Oct – Dec 2018; currently reviewing contract from Neel-Schaffer for assistance during the transition period
- Main Street Railroad Crossing Upgrades (MDOT Funding 2020) – project activation on 10/2/18 council agenda; work cannot begin until GO19 Bond funds are available
- **MGM Stadium Capital Maintenance** – *Developed a list of potential capital maintenance items; will develop costs and get back with team to prioritize*
- **Point Cadet Marina Electrical Upgrades** – Full electrical upgrade of entire harbor expected to cost in the \$150K to \$200K range; existing transformer is adequate to upgrade the necessary pedestals; *project will be ready to bid by end of Nov.*
- Point Cadet Marina Improvements (West) #1024 – Old Task “A” & “C”; currently on hold
- **Popps Ferry Extension #913** – *Coliseum has the draft MOU for Board approval; 33 parcels to acquire; surveys and appraisals are underway; Public Hearing on updated EA on Nov. 13th at 6 pm Donal Snyder Center*
- Pedestrian Crosswalk @ MGM – Malouf Construction; Completion Date 12/30/2018;
- **Pedestrian Crosswalk @ Harbor** – Dan Hensarling, Inc. \$2.4M; NTP October 8, 2018; *auger cast piles installed on north side of Hwy 90; will start on south side this week pending weather*
- Public Excursion Pier South of Pine/Cedar #1030 – Old Task “B”
- **Public Safety Center Roof Leaks** – Dale Partners doing assessment of building, had a specialist look at the buildings on 8/9/2018; waiting report of that inspection; *receive quotes at 10 am on Friday Nov. 16th*
- Popps Ferry Bridge Submarine Cable – Contract documents were returned 6/1/2018, preconstruction meeting was held June 21st, they have 6 months to get the materials in then Notice to Proceed will be issued;
- Popps Ferry Bridge & Approaches – pending EA approval; met with BMA draft EA is at MDOT for preliminary approval once receive comments back final EA

will go to MDOT/FHWA for approval; once approval is granted the City can petition MDOT to start ROW Acquisition

- **Popps Ferry Causeway** – *Fire Alarm issue resolved; therefore CO can be issued; we have verbal approval on contingency items with the exception of Landscape Maintenance and floating docks*
- Post Office Build-out – Project ready to bid
- Saenger Theater Phase I Fly Tower – Currently under design, planning to advertise for construction by the end of the year
- Saenger Theater Phase II Exterior walls, roof, HVAC and canopy – design started but on hold until Phase I complete; planning to advertise for construction by Summer 2019
- Saenger Theater Phase III Interior – start design in summer 2019, bid for construction by beginning of 2020
- Smith Subdivision (north corner of Woolmarket Rd. & Old Hwy 67) – Started clearing and grubbing; may look at developer donating property for a city detention pond
- **Snyder Roof Bid** – *received bids on the roof replacement on 9/19/18, bids on the Oct. 16th council agenda; work pending receipt of executed contract documents*
- Sports Complex Tennis Courts Phase II – Council approved PO; scheduling work with contractor
- West Biloxi Boardwalk Phase 1A - Construction complete, project close-out underway
- West Biloxi Boardwalk Phase 1B – Issued Buzzy Bolton authorization to proceed with design; BMA preparing tidelands lease application
- **Woolmarket Rd. East Drainage** – Working on getting easements; right now estimated at 45 easements needed; *received contract from DE with modified scope; will be on council agenda on Nov. 27th*
- Woolmarket Rd. East (Larkin) water line – DNA Underground; NTP 4/23/18; completion date 2/17/2019; connections to utility authority and city mains are complete; pending change order for a decrease of \$94,000 due to underruns in limestone base and backfill therefore the full width overlay can be done with no addition costs to the project

- Woolmarket Road Sidewalk from Lorraine to Old Hwy 67 – *Project Activation Request will be on council agenda Nov. 6th*