




## BIŁOXI FIRE DEPARTMENT INCIDENT SUMMARY REPORT FOR THE WEEK OF 22 - 28 April, 2019

<i>Turned around in route (no fire) / Citizen Complaint/Explosion/ other</i>	0
<i>Fires (Structure &amp; Vehicle)</i>	7
<i>Rescue &amp; Emergency Medical Services</i>	88
<i>Medical Involving Homeless Persons</i>	2
<i>Hazardous Conditions</i>	2
<i>Service Call;</i>	12
<i>Good Intent Call:</i>	12
<i>Special Incident Type</i>	0
<i>Fire Alarm Calls; Active, Malfunction</i>	12
<b>Total</b>	<b><u>135</u></b>

### WEEKLY COUNT OF INCIDENT TYPE



**Criminal Intelligence Unit**

T. (228) 435-6159

F. (228) 702-3179

ciu@biloxi.ms.us



**Police Chief****John B. Miller**

170 Porter Avenue  
 Biloxi, Mississippi 39530  
 Office: 228.435.6100  
 Fax: 228.374.1922  
[www.biloxi.ms.us](http://www.biloxi.ms.us)

**DATE:** April 29, 2019**RE:** Biloxi Police activity for April 22-28, 2019

<b>TOTAL CALLS FOR SERVICE</b>	<b>1,982</b>
<b>TOTAL INCIDENT REPORTS (Case Numbers)</b>	<b>339</b>
<b>TOTAL OFFENSES (Violations/Reports)</b>	<b>236</b>
<b>TOTAL ARRESTS</b>	<b>158</b>

Calls excluded from call type charts were: Checking Building – 36; Extra Patrol – 617; Suspicious Circumstances – 131; Traffic Stops – 225, and Walk & Talk – 141. Additional details may be viewed at <http://www.crimemapping.com/map/ms/biloxi>.

**TOP 20 CALL TYPES BY DESCRIPTION****OFFENSES BY CRIME CATEGORY**



**DATE:** April 29, 2019

**COMMUNITY DEVELOPMENT ACTIVITY REPORT FOR Apr 22 - 28, 2019**

<b>Building permits issued</b>	119
<b>Construction Valuation of permits issued</b>	\$1,121,920
<b>Building inspections performed</b>	237
<b>Business licenses</b>	18
<b>Renewals</b>	3
<b>Charter Boats</b>	
<b>Peddler's licenses</b>	
<b>Certificates of Occupancy issued</b>	40 (21 of those were for Short-Term Rentals)
<b>Code enforcement cases opened</b>	183
<b>Code enforcement cases resolved</b>	78

## Engineering Department

Christy LeBatard, P.E.  
Director of Engineering



214-A Delauney Street  
P. O. Box 429  
Biloxi, Mississippi 39533  
Office: 228.435.6265  
Fax: 228.435.6179  
[www.biloxi.ms.us](http://www.biloxi.ms.us)

### Engineering Department Weekly Update

April 29, 2019  
(updates in bold)

#### Projects

- Allenwood Subdivision (fork at John Lee Rd.) – Work on hold until lots under contract;
- Bayview Avenue Boardwalk – Permits are approved; Revised plan estimated cost \$2.8 million; ready to move forward with design contract when funding is available;
- Bayview Ave. Bridge Replacement (State-Aid Project) – Waterline has been removed from bridge; construction should be started in the next few weeks
- **Belle La Vie Parkway** – Plans are being revised to removed sidewalk, curb & gutter to reduce costs; met with DMR/Corps on 4/15; permit application is being revised based on their recommendations and will be submitted by *1<sup>st</sup> week in May; plans will be ready to bid by 1<sup>st</sup> week in June*
- Building Façade Program (CDBG) – program has been advertised; work is pending applications
- Campbell Dr. Drainage – work has begun
- Canaan Fishing Dock Improvements – received DMR & Corps permits, ready to move forward with design contract when funding is available
- **Cedar Lake Bridge Repairs** (Const. Funding 2021) – Have executed MOA; *have a meeting with DE this week to re-start project;*
- **Circle Park Upgrades** – working up preliminary site plan for approval; *tennis courts to stay or be removed?*
- Citywide Street Paving
  - **Woodland Park** – *being paved today*

- CSX Crossing Closure (CDBG Funded) – 90% submittal submitted to CSX working through drainage issues; acquisitions have started;
- **East Biloxi Public Access & Living Shoreline** – Task D (South of Bridge to Point Cadet Marina) and Task E (North of Bridge to Palace); DCD Construction awarded Alt. A & B for a total of \$1.8M; NTP Oct. 8, 2018; Completion Aug. 9, 2019; bulkhead work complete, boardwalk cap being installed; *still waiting on change order to add shade structures and benches*
- East Biloxi Boardwalk (Small Craft to Kuhn St.) – Pending design contract
- **Eagle Point Park** – *met with DE on 4/17; Surveying completed; 60% plans by mid-May; final plans ready to bid in 60 days*
- Ellzey Place II – final plat approved; Lane Construction submitted a bond for the sidewalk repairs
- **Ellzey Place III (Medical Park Drive Extension)** – *Wetlands permitting has started the 30 day public notice permit; should have permit by mid-June barring no issues*
- Fire Station No. 7 – NTP August 15, 2018, Starks Construction; foundation work complete; structure up; CMU walls are up; roof nearing completion
- Fire Station No. 10 – Completion Date: 6/28/2019; Contractor: JW Puckett \$2.35 million; foundation work complete & waterline along old Hwy 67 underway; CMU walls are up, roof work starting next
- Glen Eagle Subdivision (formerly Jordan Subdivision) – waiting for dry weather to do soil cement
- **Henry Beck Park Restroom** – *Will be ready to bid by 1<sup>st</sup> week in May*
- Hiller Park Trail – design on-going, plan to have out to bid by end of May
- Howard Avenue – Completed final walkthrough; punchlist items remaining
- Keesler Gate Outside – Property acquisitions continuing with only 8 just compensations remaining, and approx. 15 out of 27 acquired.
- Keesler Gate Inside – Awarded to Necaise Brothers Const. \$4.8 million, NTP 5/21/2018; 540 Calendar Days; Completion Date 11/12/2019; curb & gutter underway; only remaining items are security fencing, gates, asphalt and striping, Necaise is currently ahead of schedule with planned completion by end of July, we will be adding the work at Forrest Avenue into this project;



- **Main Street Railroad Crossing Upgrades** (MDOT Funding 2020) – *DE contract has been approved by council, will hold kickoff meeting this week*
- Malpass Landing/Watersview – regrading of rear yards is complete as a temporary fix; need to hire a DE to come up with a more permanent solution
- Nature's Trail – sewer complete, waterline delayed due to rain
- Natatorium Dehumidifier – Getting quotes
- Old Brick House Sidewalk – Will have quotes by end of April
- **Pine Grove Drainage** – *pipe videos are complete, waiting on the videos and reports; once we review those we will be able to determine length of project.*
- **Pedestrian Crosswalk @ Harbor** – Dan Hensarling, Inc. \$2.4M; NTP October 8, 2018; work on-going; *ready to put the overpass in place tentatively May 6<sup>th</sup> overnight*
- Pedestrian Crosswalk @ MGM – warranty and closeout documents still pending
- **Point Cadet Marina Electrical Upgrades** – Full electrical upgrade of entire harbor; Awarded to DNP \$228,360; *work is continuing without any major issues and still on schedule to be end of May*
- Point Cadet Marina Improvements (West) #1024 – Old Task "A" & "C"; currently on hold
- **Point Cadet Marina Pile Repairs** – *Pre-construction meeting pending receipt of contract documents*
- Point Cadet Waterfront (Boardwalk) – Design pending final scope of work
- **Popps Ferry Extension #913** – Coliseum has the draft MOU for Board approval; 33 parcels to acquire; surveys and appraisals are underway; *4/18 met with NS to discuss applying for a Build Grant and received a draft proposal; will have final proposal on the 1<sup>st</sup> council meeting in May*
- Popps Ferry Bridge Submarine Cable – new generator and switch in place and operational; still waiting on delivery of the cable
- Popps Ferry Bridge & Approaches – pending EA approval; BMA will be submitted revised draft EA to MDOT by end of April; once the EA is approved by MDOT and FHWA, we will be asking for permission to start acquiring ROW; setting up meeting for updated design schedule

- **Popps Ferry Causeway Landscape Maintenance** – *Met with Gulf Breeze and P&R to kick off landscape contract on 4/24; got confirmation that trees will survive, they will take extra care to ensure but if not they will be covered under Gulf Breeze warranty*
- Post Office Build-out – On Hold
- Port Commission Roof Repairs – Design contract was on the Feb. 19<sup>th</sup> council agenda
- Public Excursion Pier South of Pine/Cedar #1030 – Old Task “B” on hold
- **Public Safety Center Roof Leaks (3<sup>rd</sup> floor sealing)** – *Contract on April 16<sup>th</sup> council agenda; will include Public Safety in the pre-construction meeting; trying to schedule pre-con for end of this week or next week*
- Repair/Replace Contract – Specs being developed
- **Saenger Theater Phase I & II Fly Tower & Exterior** – *Bids opened April 10<sup>th</sup>; currently reviewing bids*
- Saenger Theater Phase III Interior – start design in summer 2019, bid for construction by beginning of 2020
- **Sediment Removal Phase II** – *Hiller Park Pond/Beau Chene/Cedar Lake Rd. Canal/Cedar Lake – Broadus/Kennedy Ln/Savannah Estates; we still have Goosepoint/Lakeview/Fairview area that is already permitting but hasn’t been dredged; have Seymour Eng. contract to assist with permitting and will be on the 1<sup>st</sup> council meeting in May*
- Shorecrest Subdivision – clearing and grubbing
- Smith Subdivision (north corner of Woolmarket Rd. & Old Hwy 67) – water line tie into Larkin underway
- Snyder Fence Repairs – Parks and Rec to get quotes
- Snyder Pool Repairs – Pending scope of work from Parks & Rec.
- **Tanglewood Infrastructure** – *Machado Patano contract to be on council agenda May 7<sup>th</sup>*
- Ward 4 Paving
  - Waiting for County approval to cover half the costs for Baywood & Rustwood
  - On The Green – on County’s schedule to complete

- La Bonne Terre – on County’s schedule to complete
  - **Carolwood Drive** – complete
- Ward 6 Paving
- West Biloxi Boardwalk Phase 1B – Issued Buzzy Bolton authorization to proceed with design; BMA preparing tidelands lease application and easement surveys; BMA submitted the costs for the additional surveying and tidelands lease applications
- **Woolmarket City Center Addition** – *Award of the contract on May 7<sup>th</sup> council agenda*
- **Woolmarket Rd. East Drainage** – *Met with DE 4/24 for progress; have surveys for easements; bid plans & specs will be ready in 60 days but will still be waiting on easements and wetland permitting*
- Woolmarket Rd. East (Larkin) water line – Connection letters should go out soon
- Woolmarket Road Sidewalks – Received MDOT MOU preparing to start design contract