




# **BIŁOXI FIRE DEPARTMENT INCIDENT SUMMARY REPORT FOR THE WEEK OF 19 - 25 August 2019**

<i>Turned around in route (no fire) / Citizen Complaint/Explosion/ other</i>	<b>0</b>
<i>Fires (Structure &amp; Vehicle)</i>	<b>2</b>
<i>Rescue &amp; Emergency Medical Services</i>	<b>105</b>
<i>Rescue &amp; Emergency Medical Services for Homeless Encounters</i>	<b>0</b>
<i>Hazardous Conditions</i>	<b>6</b>
<i>Service Call;</i>	<b>11</b>
<i>Good Intent Call:</i>	<b>11</b>
<i>Special Incident Type</i>	<b>0</b>
<i>Fire Alarm Calls; Active, Malfunction</i>	<b>8</b>
<b>Total</b>	<b><u>143</u></b>

**Weekly Count of Incident Type**



## Criminal Intelligence Unit

T. (228) 435-6159  
F. (228) 702-3179  
ciu@biloxi.ms.us



## Police Chief John B. Miller

170 Porter Avenue  
Biloxi, Mississippi 39530  
Office: 228.435.6100  
Fax: 228.374.1922  
www.biloxi.ms.us


**DATE:** August 26, 2019

**RE:** Biloxi Police activity for August 19-25, 2019


<b>TOTAL CALLS FOR SERVICE</b>	<b>2,079</b>
<b>TOTAL INCIDENT REPORTS (Case Numbers)</b>	<b>237</b>
<b>TOTAL OFFENSES (Violations/Reports)</b>	<b>301</b>
<b>TOTAL ARRESTS</b>	<b>106</b>

Calls excluded from call type charts were: Checking Building – 72; Extra Patrol – 594; Suspicious Circumstances – 113; Traffic Stops – 198, and Walk & Talk – 177. Additional details may be viewed at <http://www.crimemapping.com/map/ms/biloxi>.

### TOP 20 CALL TYPES BY DESCRIPTION



### OFFENSES BY CRIME CATEGORY





**DATE:** *August 26, 2019*

**COMMUNITY DEVELOPMENT ACTIVITY REPORT FOR August 17-25, 2019**

<b>Building permits issued</b>	<i>48</i>
<b>Construction Valuation of permits issued</b>	<i>\$512,000</i>
<b>Building inspections performed</b>	<i>78</i>
<b>Business licenses</b>	<i>4</i>
<b>Renewals</b>	<i>386</i>
<b>Charter Boats</b>	
<b>Peddler's licenses</b>	
<b>Certificates of Occupancy issued</b>	<i>6 (of those 1 was for Short-Term Rentals)</i>
<b>Code enforcement cases opened</b>	<i>186</i>
<b>Code enforcement cases resolved</b>	<i>161</i>

## Engineering Department

Christy LeBatard, P.E.  
Director of Engineering



214-A Delauney Street  
P. O. Box 429  
Biloxi, Mississippi 39533  
Office: 228.435.6265  
Fax: 228.435.6179  
www.biloxi.ms.us

### Engineering Department Weekly Update

August 26, 2019

(updates in bold)

#### **Cspire Fiber Install**

- All boring is complete, pulling fiber now and working on repairs.
- Have a couple of repair areas due to Infrastructure contracts, but work is minor

#### **Centerpoint Repairs**

- Jackson Street - Main to GE Ohr – holes to remain open to make taps, pressure testing complete, holes will be repaired once taps are made
- Jackson Street – Reynoir to Caillavet – bores complete; will be doing these bores after the clean up on Main to Ohr.
- All mains are installed, next week will tie new mains into existing mains, after that concrete and asphalt repairs will be made
- Will now be installing 45 services
- Outstanding videos: Husley Rd./Kennedy Ln./Fernwood

#### **Projects Out to Bid**

- Sediment Removal Phase II receives bids September 4, 2019
- Belle La Vie Parkway receives bids September 18, 2019
- Project NOLA cameras received bids September 4, 2019
- Demo of Division St. Houses Phase 1 receives bids September 4, 2019
- Demo on Division St. Houses Phase 2 receives bids September 4, 2019
- Demo of 130 Oakmont receives bids September 18, 2019
- John Henry Beck Park receives bids September 4, 2019
- Asphalt Semi-Annual Contract receives bids August 28, 2019
- Port Commission Roof ready to bid as soon as estimate received

#### **Projects in the Process of Being Awarded**

- |  |  |
|--|--|
| - Parking Lot Gates <i>Award pending</i> | - Pre-Event Debris Removal <i>Awarded</i>  |
| - Repair/Replace <i>Awarded</i>          | - Ellzey Place Ph III <i>Award pending</i> |
| - Saenger Theater <i>Awarded</i>         |  |

## Projects

- Atkinson Road – Met with GRPC, they agreed to fund the traffic study funding won't be available until October 2019
- Bayview Avenue Boardwalk – Permits are approved; Revised plan estimated cost \$2.8 million; ready to move forward with design contract when funding is available;
- Bayview Ave. Bridge Replacement (State-Aid Project) – Bridge construction started; demolition should be this week
- Belle La Vie Parkway – wetlands permit application has been submitted; receive bids September 18, 2019
- Building Façade Program (CDBG) – program has been advertised; work is pending applications
- Canaan Fishing Dock Improvements – received DMR & Corps permits, ready to move forward with design contract when funding is available
- Canaan Fishing Dock Repairs – Larry Sablich and I met with Seymour Engineering to get a contract to put a set of plans & specs together
- Cedar Lake Bridge Repairs (Const. Funding 2021) – Have executed MOA; met with DE to request an updated contract; and then met again on site for them to review the current condition of bridge; waiting on a design contract
- Circle Park Upgrades – working up preliminary site plan for approval;
- Citywide Street Paving
  - Jim Byrd Road – *county to perform this work*
  - Mason Road – county to assist (Res. 456-49)
- **Crowder Drainage** – on the list for the Repair/Replace Contract which opens bids on June 12<sup>th</sup> , *responding to Dr. Crowder's Public Records Request*
- CSX Crossing Closure (CDBG Funded) – received application for inspection fees from CSX, once that is approved by council we will have clearance from CSX to work; only have one acquisitions remaining and then construction can begin
- **CSX Crossing Closure Delauney & Nixon** – *Received the crossing agreement from CSX, pending council approval, on council agenda for 8/26/19*
- East Biloxi Public Access & Living Shoreline – DCD Construction \$1.8M; NTP Oct. 8, 2018; Completion Aug. 9, 2019; work north of Hwy 90 on-going

- East Biloxi Boardwalk (Small Craft to Kuhn St.) – Pending design contract
- Eagle Point Park – project status meeting on 7/12; plans will be ready to bid mid July; bid plans pushed back to end of July at status meeting
- Ellzey Place II – final plat approved; Lane Construction submitted a bond for the sidewalk repairs
- **Ellzey Place III (Medical Park Drive Extension)** – Wetlands permitting public comment period has ended; should have permit by mid-June barring no issues; *bids under review*
- Fire Station No. 7 – Starks Construction;
- Fire Station No. 10 – JW Puckett \$2.35 million; building could possibly be complete by end of August
- Glen Eagle Subdivision (formerly Jordan Subdivision) – soil cement complete, curbs going in
- Henry Beck Park Restroom – Bids opened June 12<sup>th</sup>; bids came in over budget; 2<sup>nd</sup> bid opens on September 4<sup>th</sup>
- Hiller Park Trail – Complete
- **Keesler Gate Outside** – Property acquisitions continuing with only 8 just compensations remaining, and approx. 15 out of 27 acquired; All asbestos survey completed;

*Out to bid – receive bids September 4<sup>th</sup>, Addendum issued to include moving houses*

Ready for Demolition

- 301 Seal Avenue
- 1001 Division Street
- 1007 Division Street
- 956 Division Street
- 960 Division Street
- 991 Division Street

Already demolished

- Adcock Family Partnership

- Keesler Gate Inside – Necaise Brothers Const. \$4.8 million, Completion Date 12/2019;
- Main Street Railroad Crossing Upgrades (MDOT Funding 2020) – held the MDOT kickoff/field review meeting; project ready to bid by September 2019;



- Malpass Landing/Watersview – regrading of rear yards is complete as a temporary fix; need to hire a DE to come up with a more permanent solution; using the Repair/Replace contract which opens bids June 12<sup>th</sup>
- Nature's Trail – sewer complete, waterline delayed due to rain
- **Parking Lot upgrades** – Lot next to Margaritaville and south of Bridge at Golden Nugget; *have selected company, award pending council approval*
- **Pine Grove Drainage** – *Task Order is out for contractor signature and then will come to council for approval.*
- **Pedestrian Crosswalk @ Harbor** – Dan Hensarling, Inc. \$2.4M; NTP October 8, 2018; work on-going; *waiting on structural to complete a footing design then will get a cost for Gold Star Monument foundation from Hensarling*
- Point Cadet Marina Improvements (West) #1024 – Old Task “A” & “C”; currently on hold
- Point Cadet Waterfront (Boardwalk) – Design pending final scope of work
- **Popps Ferry Extension #913** – Coliseum has the draft MOU for Board approval; 32 parcels to acquire; all surveys complete; 15 appraisals complete; 4 acquired; Build Grant application has been submitted and we've received confirmation

Ready for Demolition

- o 310 Oakmont – pending asbestos report (survey completed week of 7/8/19) – under MDOT review; *receive bids September 18<sup>th</sup>*

Already demolished

- o
- Popps Ferry Bridge Submarine Cable – work complete, waiting on MDOT approval of a couple change order items that need to be added to the work that were found during construction
- Popps Ferry Bridge & Approaches – pending EA approval; once the EA is approved by MDOT and FHWA, we will be asking for permission to start acquiring ROW; received comments back on revised EA; have a few issues to respond back to; still working toward having it approved by early Fall with final ROW plans before the end of the year
- Port Commission Roof Repairs – *have government estimate ready to advertise for construction*
- Public Excursion Pier South of Pine/Cedar #1030 – Old Task “B” on hold

- **Public Safety Center Roof Leaks (3<sup>rd</sup> floor sealing)** – work on going; meeting with Saucier Brothers today to look at the roof warranty issue; *additional sealing work to be completed as well*
- Repair/Replace Contract – Bids opened June 12<sup>th</sup>, on council for approval on July 23<sup>rd</sup>
  - Pine Grove Drainage
  - Dr. Crowder Drainage
  - Churchhill Ditch
  - Saenger Alley
- **Saenger Theater Phase I & II Fly Tower & Exterior** – Bids opened April 10<sup>th</sup>; bids on hold pending additional funding; need alley work completed; *project awarded and Notice of Award sent out, status of alley work*
- Saenger Theater Phase III Interior – start design in summer 2019, bid for construction by beginning of 2020
- **Sediment Removal Phase II** – Hiller Park Pond/Beau Chene/Cedar Lake Rd. Canal/Cedar Lake – Broadus/Kennedy Ln/Savannah Estates; Eagle Point Pin Oak; we still have Goosepoint/Lakeview/Fairview area that is already permitting but hasn't been dredged; met with Seymour to discuss developing a dredging maintenance plan; Goosepoint & Bent Oaks out to bid, *receive bids Sept. 4<sup>th</sup>*
- Shorecrest Subdivision – clearing and grubbing
- Shriners Blvd. Drainage - Overstreet & Associates developing a drawing for the additional drainage pipe crossing Shriners Blvd.; reviewing a proposal from Overstreet
- Smith Subdivision (north corner of Woolmarket Rd. & Old Hwy 67) – water line tie into Larkin is complete
- Tanglewood Infrastructure – survey work complete; expect 30% plans by August 31<sup>st</sup>
- Ward 4 Paving
  - Baywood & Rustwood – Meeting with pavement management contractor to get estimates
  - On The Green – on County's schedule to complete
  - Working on a list of streets for pavement preservation will have by end of May
- Ward 6 Paving
  - Working on a list of streets for pavement preservation, will have by end of May
- **Ward 7 Drainage** – *Met with Councilman Barrett, Jerry Creel & Dennis Steiffel on 8/26/2019 to discuss drainage issues in Woolmarket; Councilman Barrett requested a map of all ditches in Woolmarket.*



- Watersview Drainage Cleaning – Council Glavan has requested assistance from Harrison County and we have submitted application for wetlands permit
- West Biloxi Boardwalk Phase 1B – Construction pending tidelands leases and easements
- Woolmarket City Center Addition – preconstruction meeting held; start date pending delivery of metal building structure approx. 6 weeks out.
- Woolmarket Rd. East Drainage – 5/29 mtg - bid plans & specs by end of July; wetlands permit will be submitted by end of June; legal & acquisitions contracts are in place to being easements; had an update meeting July 12<sup>th</sup> wetlands permit will be submitted in next couple days; still working toward end of July advertisement
- Woolmarket Road Sidewalks – pending design contract from Machado Patano; have a draft contract with MP; currently reviewing