




## BIŁOXI FIRE DEPARTMENT INCIDENT SUMMARY REPORT FOR THE WEEK OF OCT. 21-27, 2019

<i>Turned around in route (no fire) / Citizen Complaint/Explosion/ other</i>	0
<i>Fires (Structure &amp; Vehicle)</i>	3
<i>Rescue &amp; Emergency Medical Services</i>	88
<i>Medical Involving Homeless Persons</i>	1
<i>Hazardous Conditions</i>	4
<i>Service Call;</i>	16
<i>Good Intent Call:</i>	8
<i>Special Incident Type</i>	1
<i>Fire Alarm Calls; Active, Malfunction</i>	12
<b>Total</b>	<b><u>133</u></b>

### WEEKLY COUNT OF INCIDENT TYPE



## Criminal Intelligence Unit

T. (228) 435-6159  
F. (228) 702-3179  
ciu@biloxi.ms.us



## Police Chief John B. Miller

170 Porter Avenue  
Biloxi, Mississippi 39530  
Office: 228.435.6100  
Fax: 228.374.1922  
www.biloxi.ms.us


**DATE:** October 28, 2019

**RE:** Biloxi Police activity for October 21-27, 2019


<b>TOTAL CALLS FOR SERVICE</b>	<b>1,754</b>
<b>TOTAL INCIDENT REPORTS</b> (Case Numbers)	<b>235</b>
<b>TOTAL OFFENSES</b> (Violations/Reports)	<b>310</b>
<b>TOTAL ARRESTS</b>	<b>152</b>

Calls excluded from call type charts were: Checking Building – 57; Extra Patrol – 504; Suspicious Circumstances – 94; Traffic Stops – 165, and Walk & Talk – 125. Additional details may be viewed at <http://www.crimemapping.com/map/ms/biloxi>.

### TOP 20 CALL TYPES BY DESCRIPTION



### OFFENSES BY CRIME CATEGORY





**DATE:** *October 28, 2019*

**COMMUNITY DEVELOPMENT ACTIVITY REPORT FOR Oct. 21-27, 2019**

<b>Building permits issued</b>	<i>67</i>
<b>Construction Valuation of permits issued</b>	<i>\$1,594,000</i>
<b>Building inspections performed</b>	<i>96</i>
<b>Business licenses</b>	<i>3</i>
<b>Renewals</b>	<i>14</i>
<b>Charter Boats</b>	
<b>Peddler's licenses</b>	
<b>Certificates of Occupancy issued</b>	<i>4 (0 were Short-Term Rentals)</i>
<b>Code enforcement cases opened</b>	<i>148</i>
<b>Code enforcement cases resolved</b>	<i>69</i>

## Engineering Department

Christy LeBatard, P.E.  
Director of Engineering



214-A Delauney Street  
P. O. Box 429  
Biloxi, Mississippi 39533  
Office: 228.435.6265  
Fax: 228.435.6179  
www.biloxi.ms.us

### Engineering Department Weekly Update

October 28, 2019

(updates in bold)

#### Cspire Fiber Install

- All boring is complete, pulling fiber now and working on repairs.
- Have a couple of repair areas due to Infrastructure contracts, but work is minor
- Will begin working on subdivision installs in the beginning of 2020
  - o Bent Oaks
  - o Bridgefield
  - o Channel Mark
  - o Emerald Lake
  - o Malpass Landing
  - o North Haven
  - o Pelican Bayou
  - o Popp's Ferry Landing
  - o River Place
  - o Rock Creek
  - o Villa Tuscano

#### Centerpoint Repairs

- Jackson Street - Main to GE Ohr – holes to remain open to make taps, pressure testing complete, holes will be repaired once taps are made
- Jackson Street – Reynoir to Caillavet – bores complete; will be doing these bores after the clean up on Main to Ohr.
- Will now be installing 45 services
- Outstanding videos: Husley Rd./Kennedy Ln./Fernwood

#### Projects Out to Bid

- *Port Commission Roof received bids October 9, 2019 – Apparent Low Mandal's Inc \$174,333.00*

#### Projects in the Process of Being Awarded

- Belle La Vie Parkway (9/18/19)  
*award on Nov. 5<sup>th</sup>*
- Demo of 130 Oakmont (9/18/19)  
*award on Oct. 22<sup>nd</sup>*
- Ellzey Place Ph III (8/7/19) *award pending permits*
- Port Commission Roof (10/9/19)  
*award on Nov. 5<sup>th</sup>*
- Sediment Removal Phase II (9/4/19)  
*award on Oct. 15<sup>th</sup>*

### Projects Under Construction

- Asphalt Semi-Annual Contract
- Bayview Ave. Bridge (State-Aid) *closing out*
- Division St. Houses Phase 1 *in process of demo and moving*
- Division St. Houses Phase 2 *in process of demo and moving*
- East Biloxi Boardwalk
- Fire Station No. 7
- Fire Station No. 10
- John Henry Beck Park *NTP 11/4/19*
- Keesler Gate Inside
- Pine Grove Drainage *NTP 10/31/19*
- Popps Ferry Bridge Submarine Cable *pending MDOT review*
- Public Safety Center Exterior
- Saenger Theater *NTP Nov. 4<sup>th</sup>*
- Small Craft Harbor Pedestrian Crosswalk *closing out*
- Woolmarket City Center Addition

### Projects

- Atkinson Road – Met with GRPC, they agreed to fund the traffic study funding won't be available until October 2019; GRPC issues a call for Studies, submitted application for this project
- Bayview Avenue Boardwalk – Permits are approved; funding is now available; requesting a draft contract from Seymour Engineering
- Bayview Ave. Bridge Replacement (State-Aid Project) – Bridge construction complete; need to get waterline reattached and turned back on and asphalt at approaches
- **Belle La Vie Parkway** – wetlands permit application has been submitted; *received bids September 18, 2019; award on Nov. 5<sup>th</sup> agenda*
- Building Façade Program (CDBG) – program has been advertised; work is pending applications
- Canaan Fishing Dock Improvements – received DMR & Corps permits, ready to move forward with design contract when funding is available
- Canaan Fishing Dock Repairs – Contract for plans/specs was approved by City Council.
- Cedar Lake Bridge Repairs (Const. Funding 2021) – Have executed MOA; drafting a letter to DE requesting completion of contract
- Circle Park Upgrades – video'd the pipe, pipe in good condition
- Citywide Street Paving
  - Mason Road – county to assist (Res. 456-49)
  - Snug Harbor – requested by Councilman Barrett



- Crowder Drainage – on the list for the Repair/Replace Contract which opens bids on June 12<sup>th</sup>, video'd the pipe, pipe is in good condition, looking to use poly foam to seal the bulkhead where the pipe comes through
- CSX Crossing Closure (CDBG Funded) – construction agreement for flagging and inspection on council Oct. 15<sup>th</sup>
- CSX Crossing Closure Delauney & Nixon – Received the crossing agreement from CSX, pending council approval, on council agenda for 8/26/19;
- East Biloxi Public Access & Living Shoreline – DCD Construction \$1.8M; NTP Oct. 8, 2018; Completion Sept. 23, 2019; work north of Hwy 90 on-going
- East Biloxi Boardwalk (Small Craft to Oak St) & Kuhn St. Boat Launch Expansion – Pending design contract; received GOMESA funding; will this be one project or two?
- **Eagle Point Park** – *received 90% set of plans, met Thurs. Oct. 17<sup>th</sup> to re-review plans with DE, reiterated need ready by 1<sup>st</sup> week in Nov.; received the grant agreement from DMR*
- Ellzey Place II – final plat approved; Lane Construction submitted a bond for the sidewalk repairs
- **Ellzey Place III (Medical Park Drive Extension)** – Rec'd bids 8/8/19; contractor agreed to hold bids additional 30 days (to 11/8/19) Wetlands permitting public comment period has ended; should have permit by mid-June barring no issues; *bids under review, award pending receipt of Corps wetlands permit; sent letter to Corps requesting update on permit*
- Fire Station No. 7 – Starks Construction;
- Fire Station No. 10 – JW Puckett; bore under 67 complete, bore under the slab was successful;
- **Henry Beck Park Restroom** – *Notice to Proceed date Nov. 4<sup>th</sup>*
- **Keesler Gate Outside** – Property acquisitions continuing with only 8 just compensations remaining, and approx. 15 out of 27 acquired; All asbestos survey completed;

Ready for Demolition

- 301 Seal Avenue – *waiting on the 10 day asbestos period*
- 1001 Division Street – *waiting on the 10 day asbestos period*

Ready for moving – Oct. 22<sup>nd</sup> Agenda

- 1007 Division Street

- 956 Division Street
- 960 Division Street
- 991 Division Street

Already demolished

- Adcock Family Partnership

- **Keesler Gate Inside** – Necaise Brothers Const. \$4.8 million, Completion Date 12/2019; work beginning on the roundabout – MS Power work currently on-going; *remaining private utility agreements on Council Nov. 5<sup>th</sup>*
- Lorraine Road water line extension – potential water line project using water/sewer funds to loop Woolmarket Rd., Lorraine Rd., and John Lee Rd.
- Main Street Railroad Crossing Upgrades (MDOT Funding 2020) – held the MDOT kickoff/field review meeting;
- Malpass Landing/Watersview – regrading of rear yards is complete as a temporary fix; need to hire a DE to come up with a more permanent solution; using the Repair/Replace contract which opens bids June 12<sup>th</sup>
- Mason Rd. Waterline Extension – potential water line project using water/sewer funds
- Nature’s Trail – all work complete except permanent erosion control in detention pond; has areas of storm drain pipe failure that contractor is repairing
- Nixon Street RR Crossing Closure – will order barricade in new FY then will proceed with closure
- Parking Lot upgrades – Lot next to Margaritaville and south of Bridge at Golden Nugget; have selected company, award pending council approval
- **Pine Grove Drainage** – *NTP Oct. 31<sup>st</sup>, will have the neighborhood meeting this week; work will be done between Thanksgiving and Christmas*
- **Pedestrian Crosswalk @ Harbor** – Dan Hensarling, Inc. \$2.4M; NTP October 8, 2018; work on-going; *worked has started on Gold Star Monument*
- Point Cadet Marina Improvements (West) #1024 – Old Task “A” & “C”; currently on hold
- Point Cadet Waterfront (Boardwalk) – Design pending final scope of work
- Point Cadet Traffic Analysis - Submitted to GRPC for potential 80/20 funding

- **Popps Ferry Extension #913** – Coliseum has the draft MOU for Board approval; 32 parcels to acquire; all surveys complete; 15 appraisals complete; 4 acquired;

Ready for Demolition

- 310 Oakmont – pending asbestos report (survey completed week of 7/8/19) – under MDOT review; *received bids September 18<sup>th</sup>; award on Nov. 5<sup>th</sup> Agenda*

Already demolished

- 

- **Popps Ferry Bridge Submarine Cable** – *Revised CO under review by MDOT*
- Popps Ferry Bridge & Approaches – pending EA approval; once the EA is approved by MDOT and FHWA, we will be asking for permission to start acquiring ROW; received comments back on revised EA; have a few issues to respond back to; still working toward having it approved by early Fall with final ROW plans before the end of the year
- **Port Commission Roof Repairs** – *Opened bids Oct 9<sup>th</sup>, apparent low bidder Mandals, \$174K, award of Nov. 5<sup>th</sup> agenda*
- Public Safety Center Roof Leaks (3<sup>rd</sup> floor sealing) – work on going; meeting with Saucier Brothers today to look at the roof warranty issue; additional cracks found were sealed; the Soprema Rep came to look at the roof last week, we're waiting on a determination from them on how to proceed with roof work.
- **Repair/Replace Contract**
  - Pine Grove Drainage – *will schedule neighborhood meeting this week*
  - Churchhill Ditch – *getting a survey to check pipe inverts and see how much cut/fill will be needed, this is next on the repair/replace work*
  - Dr. Crowder Drainage -
  - Malpass/Watersview Drainage-
  - Lorraine Road (Bruce Wilson)
  - Seal @ Howard Sewer Repair
  - Scenic River Drainage
  - Wash Fayard Rd. Culverts
  - IP Parking Lot
- **Saenger Theater Phase I & II Fly Tower & Exterior** – *NTP November 4<sup>th</sup>; MS Power still working on electrical lines*
- Saenger Theater Phase III Interior – pending design
- **Sediment Removal Phase II** – Goosepoint & Bent Oaks; *Waiting for return of contract documents then a Pre-Con can be held*



- Sediment Removal Phase III - Hiller Park Pond/Beau Chene/Cedar Lake Rd. Canal/Cedar Lake Broadus/Kennedy Ln/Savannah Estates; Eagle Point Pin Oak; Linda Dr.; hydrographic surveys have been completed, working on permit applications for each site
- Sediment Maintenance Plan – received design contract this week, currently reviewing
- Shriners Blvd. Drainage - Overstreet & Associates developing a drawing for the additional drainage pipe crossing Shriners Blvd.; reviewing a proposal from Overstreet
- Sidewalk repairs
  - o Fayard Street – Reynoir to Jackson – Eng (pending decision by City Hall)
  - o Southern/Greater – Eng; request from Councilman Lawrence – Have the costs for this one, will have the PO this week and contract will start this one after Popp's Ferry
- Smith Subdivision (north corner of Woolmarket Rd. & Old Hwy 67) – water line tie into Larkin is complete
- **Tanglewood Infrastructure** – survey work complete; completed 30% review; *60% review this week with DE*
- Ward 4 Paving
  - o Baywood & Rustwood – Meeting with pavement management contractor to get estimates
  - o On The Green – on County's schedule to complete
  - o Working on a list of streets for pavement preservation will have by end of May
- Ward 6 Paving
  - o Working on a list of streets for pavement preservation, will have by end of May
- Ward 7 Drainage – Met with Councilman Barrett, Jerry Creel & Dennis Steiffel on 8/26/2019 to discuss drainage issues in Woolmarket; Councilman Barrett requested a map of all ditches in Woolmarket.
- Watersview Drainage Cleaning – Council Glavan has requested assistance from Harrison County and we have submitted application for wetlands permit; received email from Corps that no permit was needed, DMR is issuing a waiver
- **West Biloxi Boardwalk Phase 1B** – Construction pending easements; *RPR contract is in place, last property owner signed easement; BMA getting final plans/specs for Buzzy so we can advertise*
- **Woolmarket City Center Addition** – *Completion May 13, 2020, metal building is here, work progressing*

- **Woolmarket Rd. East Drainage** – 5/29 mtg - bid plans & specs by end of July; wetlands permit will be submitted by end of June; legal & acquisitions contracts are in place to being easements; had an update meeting July 12<sup>th</sup> wetlands permit will be submitted in next couple days; still working toward end of July advertisement; *mid-September received 90% review set, met with DE Oct. 17<sup>th</sup>; reiterated 1<sup>st</sup> week in November bid date*
- Woolmarket Road Sidewalks – pending design contract from Machado Patano; have a draft contract with MP; currently reviewing