

Criminal Intelligence Unit

T. (228) 435-6159
 F. (228) 702-3179
 ciu@biloxi.ms.us



**Police Chief
 John B. Miller**



170 Porter Avenue
 Biloxi, Mississippi 39530
 Office: 228.435.6100
 Fax: 228.374.1922
 www.biloxi.ms.us

DATE: January 11, 2021

RE: Biloxi Police activity for January 4-10, 2020

TOTAL CALLS FOR SERVICE	1,926
TOTAL INCIDENT REPORTS (Case Numbers)	208
TOTAL OFFENSES (Violations/Reports)	279
TOTAL ARRESTS	136

Calls excluded from call type charts were: Checking Building – 109; Extra Patrol – 709; Suspicious Circumstances – 103; Traffic Stops – 124; and Walk & Talk – 137. Additional details may be viewed at <http://www.crimemapping.com/map/ms/biloxi>.






BILOXI FIRE DEPARTMENT INCIDENT SUMMARY REPORT FOR THE WEEK OF JAN. 4-10, 2021

Turned around in route (no fire) / Citizen Complaint/Explosion/ other	1
Fires (Structure, Trash, & Vehicle)	6
Rescue & Emergency Medical Services	87
COVID 19	5
Medical Involving Homeless Persons	3
Hazardous Conditions	4
Service Call;	19
Good Intent Call:	10
Special Incident Type	0
Fire Alarm Calls; Active, Malfunction	10
Total	<u>145</u>

WEEKLY COUNT OF INCIDENT TYPE





DATE: *January 11, 2021*

COMMUNITY DEVELOPMENT ACTIVITY REPORT FOR Jan. 4 - 10, 2021

Building permits issued	97
Construction Valuation of permits issued	\$832,650
Building inspections performed	172
Business licenses	6
Renewals	8
Charter Boats	
Peddler's licenses	
Certificates of Occupancy issued	10 (3 were Short-Term Rentals)
Code enforcement cases opened	88
Code enforcement cases resolved	51



Engineering Department Weekly Update
Jan. 11, 2021

East Biloxi Walkway concrete work – contractor began last week

Projects Out to Bid

- Popp's Ferry Bridge P3 (12/30)

Projects in the Process of Being Awarded

- Pre-event Debris Monitoring (10/7)

Projects Under Construction

- Asphalt Annual Contract
- Bayview Ave. Boardwalk
- Belle La Vie Parkway
- Canaan Fishing Dock Repairs
- Division St. Houses Ph 3
- Eagle Point Park
- East Biloxi Connector Rd
- Fishing Bridge Lights
- Keesler Gate Inside
- Keesler Gate Outside
- Lorraine Rd. Waterline
- Oakmont St. House Demo
- Port Commission Roof
- Saenger Theatre
- Sidewalk Annual Contract
- Tanglewood Infrastructure
- West Biloxi Boardwalk
- Woolmarket Rd. East Drainage

Hurricane Zeta – Preliminary Estimates

- As of 12-21-2020 hauled over 247,000 cy of debris.
- Waiting for Federal Declaration of Disaster
- Insurance proceeds have started to come in
- Engineering has a list of potential consultants for the Mayor to use to assign contracts to start developing the repair projects.
- Upgrade intersections to mast arms costs approximately \$175,000. We have 12 intersections that are not mast arms, which would cost \$2.05M

Cspire Fiber Install

None active

- Phase II Subdivision Installs (still in design)
 - o Eagle Point
 - o Scenic River Dr.
 - o Natures Trail
 - o Rock Creek
 - o Glen Eagle
 - o Cedar Crescent
 - o Eastland Subdivision
 - o Shorecrest Rr.

Centerpoint Repairs

- 6324 Kimbrough Blvd.
- 1356 Kensington Dr.
- Debuys Rd

Sparklight Projects

- 486 Channel Mark
- 2016 Bayou LaPorte

AT&T Projects

none

Projects

- Atkinson Road Traffic Study – Traffic study underway
- Bayview Avenue Walkway – JE Talley \$2.22M; NTP Jan. 4; Comp Oct. 1,2021
- Belle La Vie Parkway – finishing up punch list, will issue substantial completion in December
- Canaan Fishing Dock Improvements (reconstruction) – received DMR & Corps permits, have DE contract, going to hold for now
- Canaan Fishing Dock Maintenance Repairs – waiting on contract documents to have pre-construction meeting and set NTP date; held pre-construction meeting, waiting on estimated material delivery date to set NTP
- Cedar Lake Bridge Repairs (Const. Funding 2021) – Have executed MOA; drafting a letter to DE requesting completion of contract
- Citywide Street Paving
 - o Snug Harbor – being done by County
 - o McDonnell Avenue – \$40K for just road, additional \$40K to add utilities
 - o Sidewalks for Councilman Lawrence
 - o Woolmarket Lake Road
 - o Bay Vista Streets – Bay Vista Dr., Randall Dr. and Hilton Dr. - requested by Councilwoman Newman

- St. Martha & St. Mary – requested by Councilwoman Newman
 - Laurelwood
 - Ravenwood
 - Tennis Courts at Circle Park – Landshapers is going to perform the paving
- Concrete Annual Contract
 - Base for Fred Haise Statue & Bollards
 - Bollards at East Biloxi Boardwalk Project and around splashpad
 - Sidewalk at Sunkist and Popp's Ferry Road – will be January before contractor can start
 - East Biloxi Boardwalk Nate washout areas need concrete – will be started the week of 12/14/2020
 - CSX Crossing Closure Delauney & Nixon – Nixon Street closure work will begin once the connector road is complete
 - **Eagle Point Park** – *working on punchlist for current work; using concrete annual contract for basketball and pickleball courts; Councilman Barrett getting with Harrison County to see if they will assist with pavilion and playground equipment*
 - East Biloxi Connector Road (CDBG Funded) – Dorries is now closed, work continuing no outstanding issues;
 - Hiller Park Boat Ramp –need to schedule a meeting with Seymour to get under contract
 - Old Hwy 90 Fishing Bridge Lighting repairs – complete, doing a change order to add surge protection to the cabinet for lightning
 - Keesler Gate Outside – NTP Dec. 14; completion Nov. 29, 2021; Gulf Breeze Construction for \$5.6 million;
 - Keegan Bayou Restoration – layout has been approved by Mayor and Seymour is moving forward with the permitting process
 - **Keesler Gate Inside** – *complete*
 - Kuhn St. Boat Launch Expansion –permits are being prepared for submission to DMR and Corps.
 - **Lorraine Road water line extension** – CB Developers \$587,000; NTP date Oct. 5; they're tying in the water lines, only punch list work remaining
 - Main Street Railroad Crossing Upgrades (MDOT Funding 2020) –looking for additional \$500K in funding MDOT stated don't worry about funding to just get project to final design stage, MDOT "office review" meeting August 25

- Malpass Landing/Watersview – regrading of rear yards is complete as a temporary fix; need to hire a DE to come up with a more permanent solution; using the Repair/Replace contract
- Natatorium Roof Leaks –met with Machado Patano to look at roof March 4; they are going to get up there with water hoses this week to see if they can track down the leak
- Passenger Rail Platform – Design approx. 60% complete, continuing to meet with FRA, SRC and Amtrak on the design
- Patricia Place Dredging – needs funding to start permitting process
- Point Cadet Shoreline – received permits from DMR and Corps.
- **Point Cadet Marina West** – *Geotech complete, starting pile design; met with Mayor Wed. 12/16 for review prior to starting final design*
- Point Cadet Traffic Analysis – MDOT gave us comments back on the contract on 10/8/2020, NS has addressed comments, sending original contracts to MDOT for approval to execute
- **Popp's Ferry Rd. at North Country Club** – *Traffic Delineators are here and are ready to be installed*
- Popp's Ferry Extension #913 – Coliseum has the draft MOU for Board approval; 33 parcels to acquire; all surveys; appraisals, and review appraisals complete; House demolition is underway

Negotiation

- | | |
|-------------------------------|-------------------------------------|
| ○ 2400 Beach Blvd. (Coliseum) | ○ 2395 Pass Rd. (Burger King) |
| ○ 128 Oakmont (Coliseum) | ○ 2393 Pass Rd. (Exxon) |
| ○ 161 Oakmont (Coliseum) | ○ 0 Pass Rd. (Biloxi Management) |
| ○ 173 Oakmont (Shows) | ○ 2401 Pass Rd. (Stewart Family) |
| ○ 0 Hwy 90 (Coliseum) | ○ 2404 Pass Rd. (Shoppes @ PF West) |
| ○ 0 Briarfield (Bhakta) | ○ 2423 Pass Rd. (Take 5) |
| ○ 0 Briarfield (Coliseum) | ○ 0 Covenant Square (Hardy Court) |
| ○ 0 Pass Rd. (Salloum) | ○ 2415 Pass Rd. (Hardy Court) |
| ○ 0 Pass Rd. (Hardy Court) | ○ 2368 Pass Rd. (PF MS Dev Co) |
| ○ 2395 Pass Rd. (NM Markup) | |

Courts

- | | |
|------------------------------|------------------------|
| ○ 141 Oakmont (Maddox) | ○ 135 Oakmont (Olin) |
| ○ 145 Oakmont (Maddox) | ○ 164 Oakmont (Patton) |
| ○ 2416 Beach Blvd. (Spencer) | ○ 165 Oakmont (Newton) |

Ready for Demolition

Already demolished

- 130 Oakmont (Serignet)

- Purchased
 - 129 Oakmont (Trinh)
 - 131 Oakmont (Trinh)
 - 134 Oakmont (Stacy)
 - 137 Oakmont (Stacy)
 - 149 Oakmont (Sumners)
 - 168 Oakmont (Best)
 - 169 Oakmont (Coliseum)

- Popp's Ferry Bridge & Approaches – There are a few comments from the field review meeting that need to be addressed, BMA is working on the ROW contracts
- **Popp's Ferry Bridge P3 RFP** - *receive proposals Dec. 30st*
- Port Commission Roof Repairs –replacing the carpet, then project complete
- **Repair/Replace Contract**
 - Malpass/Watersview Drainage – letter going out to residents this week for survey
 - **Kovacevich Parking Lot** – *have MDOT permit, will be starting in January*
 - Seal @ Howard Sewer Repair
 - Scenic River Drainage
 - Wash Fayard Rd. Culverts
 - IP Parking Lot
 - McDonnell Ave. extension road base only
 - Magnolia Street driveways and curb cuts for Infrastructure
 - Cambridge Drive Drainage
 - Lorraine Road waterline
 - 229 Dewey Circle inlet
 - Tara Lane Drainage (\$200,000)
- **Rodeo Drive** – *Delineators are on order, once they are delivered we will schedule with Sign Shop to get them installed*
- Saenger Theatre Phase I & II Fly Tower & Exterior – Additional leaks will be added to Blackline work; new proposal for brick repointing will be required; Dale Partners is working up a contract amendment for façade upgrade; moving forward with revised CO#4 without the brick repointing because there is work on that CO that Blackline needs to get paid for. Did sustain some damage to the roof over the lobby but that roof is scheduled to be replaced anyway. There was some minor water damage to the lobby.
- Saenger Theatre Interior Condition Assessment – Completed Nov. 10th at 9 am
- Shriners Blvd. Waterline Extension – Have contract from Dennis Steiffel ready for council approval; need to transfer \$800,000 into new capital project to award
- **Small Craft to Oak St Boardwalk** – *opened bids 12-16-2020; Gray Falcon apparent low at \$1.9 million*

- **Tanglewood Infrastructure** – *DNA Underground, Comp. 4/2021; anticipated completion December, close out in January 2021*
- Visitors Center Repairs – working on scope of work to develop plans/specs in house; these are complete,
- Ward 4 Paving
 - Sunkist Country Club Sidewalks – scheduling with annual concrete contractor, will be end of November beginning of December
- **West Biloxi Boardwalk Phase 1B** – *waiting on final pay application to close out the project.*
- Woolmarket Rd. East Drainage – work on-going no issues at this time
- **Woolmarket Road Sidewalks** – *Machado Patano, 30% plans are expected to be ready for Mayor's review soon*