

**Criminal Intelligence Unit**

T. (228) 435-6159  
 F. (228) 702-3179  
 ciu@biloxi.ms.us



**Police Chief  
 John B. Miller**



170 Porter Avenue  
 Biloxi, Mississippi 39530  
 Office: 228.435.6100  
 Fax: 228.374.1922  
 www.biloxi.ms.us

**DATE:** February 22, 2021

**RE:** Biloxi Police activity for February 15-21, 2021

<b>TOTAL CALLS FOR SERVICE</b>	<b>1,784</b>
<b>TOTAL INCIDENT REPORTS (Case Numbers)</b>	<b>199</b>
<b>TOTAL OFFENSES (Violations/Reports)</b>	<b>267</b>
<b>TOTAL ARRESTS</b>	<b>109</b>

Calls excluded from call type charts were: Checking Building – 42; Extra Patrol – 628; Suspicious Circumstances – 88; Traffic Stops – 163; and Walk & Talk – 97. Additional details may be viewed at <http://www.crimemapping.com/map/ms/biloxi>.






## BILOXI FIRE DEPARTMENT INCIDENT SUMMARY REPORT FOR THE WEEK OF FEB. 15-21, 2021

<i>Turned around in route (no fire) / Citizen Complaint/Explosion/ other</i>	1
<i>Fires (Structure, Trash, &amp; Vehicle)</i>	6
<i>Rescue &amp; Emergency Medical Services</i>	79
<i>COVID 19</i>	0
<i>Medical Involving Homeless Persons</i>	1
<i>Hazardous Conditions</i>	7
<i>Service Call;</i>	20
<i>Good Intent Call:</i>	9
<i>Special Incident Type</i>	0
<i>Fire Alarm Calls; Active, Malfunction</i>	16
<b>Total</b>	<b><u>139</u></b>

### WEEKLY COUNT OF INCIDENT TYPE





**DATE:** *February 22, 2021*

**COMMUNITY DEVELOPMENT ACTIVITY REPORT FOR Feb. 15 - 21, 2021**

<b>Building permits issued</b>	<i>81</i>
<b>Construction Valuation of permits issued</b>	<i>\$947,200</i>
<b>Building inspections performed</b>	<i>119</i>
<b>Business licenses</b> <b>Renewals</b> <b>Charter Boats</b> <b>Peddler's licenses</b>	<i>8</i>
<b>Certificates of Occupancy issued</b>	<i>12 (1 was Short-Term Rentals)</i>
<b>Code enforcement cases opened</b>	<i>69</i>
<b>Code enforcement cases resolved</b>	<i>97</i>



**Engineering Department Weekly Update**  
**Feb. 22, 2021**

**Projects Under Design**

- Kuhn Street Boat Ramp and Parking
- Hiller Park Boat Ramp
- Popp's Ferry Bridge
- Visitor Center Repairs
- Point Cadet Marina Improvements
- Cedar Lake Bridge Repairs
- Popp's Ferry Extension
- Passenger Rail Platform
- Main Street Crossing

**Projects Under Construction**

- Asphalt Annual Contract
- Bayview Ave. Walkway
- Canaan Fishing Dock Repairs
- Eagle Point Park Phase 2
- East Biloxi Connector Road
- Fishing Bridge Lights
- Keesler Gate Inside
- Keesler Gate Outside (Division Street)
- Lorraine Rd. Waterline
- Oakmont St. House Demo
- Port Commission Roof
- Saenger Theatre Exterior
- Sidewalk Annual Contract
- Tanglewood Infrastructure
- West Biloxi Boardwalk
- Woolmarket Road East Drainage
- East Biloxi walkway repairs

Atkinson Road Traffic Study	Traffic study underway
Bayview Avenue Walkway	Work begun
Belle La Vie Parkway	Substantial Completion, working punchlist
Canaan Fishing Dock Improvements	Received permits – On hold for funding
Canaan Fishing Dock Repairs	Notice to Proceed issued; Work has begun
Cedar Lake Bridge Repairs	Design on hold
Citywide Street Paving	Debuys Road is only active project – Biloxi, Gulfport and County are doing together
Concrete Annual Contract	East Biloxi Walkway Repairs complete. Curb cut at Point Cadet Marina parking lot; Sunkist Sidewalk. Next work is speed tables in Taylor Oaks and Popp's Ferry Landing.
Eagle Point Park	Phase 1 completed. Soliciting pricing on Phase 2 (basketball court, pavilion, dog park and playground equipment) Awaiting quotes
CSX Crossings	Nixon and Dorries crossings closed
Dredging City Wide	No activity at this time
East Biloxi Connector Road	Work continues; Completion by May 2021
Hiller Park Boat Ramp	Seymour Engineering design concept approved by city. Permit submitted
Old Hwy 90 Fishing Bridge lights	Change order issued to repair hurricane damage
Keesler Gate Inside	Roadway complete. Air Force facilities going up with completion date of December 2021.
Keesler Gate Outside	Contractor has mobilized. Project completion December 2021.
Keegan's Bayou Restoration	GOMESA Project Submitted to DMR. Seymour Engineering is submitting permits.
Kuhn Street Boat Ramp and Parking	Pickering working preliminary design and permits.
Lorraine Road Water Line	Contractor nearly complete; Final walk through scheduled.
Main Street Railroad Crossing	Design being completed – construction funds pending; Requesting additional MDOT funding.
Malpass Landing	Regraded rear yards; Pending further design and construction funding
Natorium Roof Leaks	Work pending design recommendations
Passenger Trail Rail Platform	Design in-house 60% approximately complete; Ordering survey and GeoTech study
Point Cadet Shoreline Restoration	GOMESA project submitted; On hold pending funding
Point Cadet Improvements (West)	Waiting Restore Act Funding. BMA is DE. Survey and permit work underway.

Point Cadet Traffic Study	Neel Shaffer is DE. Contract just approved by MDOT.
Popp's Ferry Extension	Right of Way acquisition nearly complete. House demolition underway. CSX approved crossing. Design being completed; Pending Construction Funding
Popp's Ferry Bridge	Design Phase I being completed; Contract for Right of Way property acquisition being developed
Port Department Roof	Exterior work complete. Inside work (carpeting, etc.) completed. Substantial completion and final pay application working
Repair Replace Contract	Next task order is Tanglewood water – additional tasks to be added
Saenger Theatre Restoration	Fly Tower, Roof and HVAC complete. Exterior brick sealing underway
Shriners Road Utility Extension (The "Preserve"	Design contract pending council approval
Walkway - Small Craft Harbor to Oak Street	Council approved contract award. Await notice to proceed. Period of performance 330 days (completion December 2021)
Tanglewood Water Infrastructure	Substantial completion; Working punch list
Visitor Center Repairs	Preparing Scope of Work including Hurricane Zeta Repairs
West Biloxi Boardwalk Phase 2	Substantial Completion; Working punch list
Woolmarket Drainage	Work continues; Shriners' road blockage end of the month; Detour instructions to be published
Woolmarket Sidewalks	MDOT reviewing 30% design
Woolmarket Center City Building	Parking lot paved. Open for business.
ZETA (Hurricane Damage Repairs)	Currently working repair estimates on approximately 50 city facilities. Awaiting FEMA/MEMA guidance on submitting project data