




BILOXI FIRE DEPARTMENT INCIDENT SUMMARY REPORT FOR THE WEEK OF JULY 26 - AUGUST 1, 2021

1 - Fires (Structure & Vehicle)	6
2 - Rupture/Explosion	0
3 - Emergency Medical Services/Rescue	141
4 - Hazardous Conditions	7
5 - Service Calls	22
6 - Good Intent	10
7 - Fire Alarm Calls; Active, Malfunction	19
8 - Weather/Natural Disaster	0
9 - Special Incident Type	0
Total	<u>205</u>

WEEKLY COUNT OF INCIDENT TYPE



Criminal Intelligence Unit

T. (228) 435-6159
 F. (228) 702-3179
 ciu@biloxi.ms.us



**Police Chief
 John B. Miller**


170 Porter Avenue
 Biloxi, Mississippi 39530
 Office: 228.435.6100
 Fax: 228.374.1922
 www.biloxi.ms.us

DATE: August 2, 2021

RE: Biloxi Police activity for July 26 –August 1, 2021

TOTAL CALLS FOR SERVICE	1,986
TOTAL INCIDENT REPORTS (Case Numbers)	197
TOTAL OFFENSES (Violations/Reports)	268
TOTAL ARRESTS	85

Calls excluded from call type charts were: Checking Building – 38; Extra Patrol – 269; Suspicious Circumstances – 104; Traffic Stops – 86; and Walk & Talk – 64 Additional details may be viewed at <http://www.crimemapping.com/map/ms/biloxi>.





DATE: *August 2, 2021*

COMMUNITY DEVELOPMENT ACTIVITY REPORT FOR Jul 26 – Aug 1, 2021

Building permits issued	60
Construction Valuation of permits issued	\$576,000
Building inspections performed	110
Business licenses	3
Renewals	1
Charter Boats	
Peddler's licenses	
Certificates of Occupancy issued	7 (1 was Short-Term Rentals)
Code enforcement cases opened	92
Code enforcement cases resolved	70



**Engineering Department Weekly Update
July 30, 2021**

Bay Vista Water Well	Design Engineer (BMA) on site doing assessment
Bayview Avenue Walkway	Work is on schedule
Canaan Fishing Dock Improvements	On hold for GOMESA funding
Cedar Lake Bridge Repairs	Will submit application for MS Emergency Road and Bridge Repair Program. Awaiting Design Engineer opinion of cost.
Citywide Street Paving	Lawrence Street done. Next is Tara Lane
Concrete Annual Contract	Concrete annual contract will be rebid –Plan to award in September. Job backlog includes Eagle Park pavilion, Fire Station 5 concrete apron and gutter pan on parallel roadway East Biloxi
Eagle Point Park	Basketball court and pickleball court completed. Awaiting concrete contract rebid to place pavilion slab
CSX Crossings	Nixon and Dorries crossings closed; Delauney and Holley closings will be scheduled next
Dredging City Wide	No activity at this time. Permit mitigation issues with Subsurface Aquatic Vegetation being worked. DMR has proposed a new mitigation option which we will test
Hiller Park Boat Ramp	Preliminary design stage, Permit received
Keesler Gate Inside	Lighting repairs due to Hurricane Zeta were completed. Project being closed out
Keesler Gate Outside	Completing box culverts on Division and Benachi; Utility duct bank under construction
Keegan’s Bayou Restoration	GOMESA Project Submitted to DMR. Permits being requested
Kuhn Street Boat Ramp and Parking	Phase 1 (boat ramp) working preliminary design and permits. Funding for Phase 2 (parking) being requested from Tidelands fund
Lighthouse Pier – Hurricane Zeta Damage	Received Statements of Qualifications on April 14. Building back as hazard mitigation effort.

Lorraine Road Water Line	First phase complete. Lorraine water line phase 2 design complete and being reviewed by Dept of Health. Running water (hydraulic) model to ensure adequate pressure
Main Street Railroad Crossing	Design being completed – construction funds pending; Requesting additional MDOT funding.
Passenger Train Rail Platform	AMTRACK taking over design and construction of passenger platform
Point Cadet Living Shoreline	Tidelands project awarded \$800,000. MOU with DMR being executed. Kick off meeting to be scheduled with Design Engineer (BMA)
Point Cadet Improvements (West)	Restore Act Funding approved Subgrant agreement with MDEQ executed. . Design 60% being reviewed.
Point Cadet Traffic Study	Work has begun. Traffic counts being done
Popp's Ferry Extension	Right of Way acquisition nearly complete. Design being completed; Pending Construction Funding. Have submitted” RAISE grant” to US DOT
Popp's Ferry Bridge	Design Phase I being completed; Contract for Right of Way property acquisition being developed
Repair Replace Contract	Hampton Lane, Dundewood, Harkness and Victory Lane task orders complete. Brandon James task underway. Atkinson/Popp's Ferry and Tara Lane pending
Saenger Theatre Restoration	Fly Tower, Roof and HVAC complete. Exterior brick sealing near complete, selective interior demolition complete, scope of exterior work to west (front) side has been developed and will do change order August 17th
Shriners Road Utility Extension (The “Preserve”)	Survey complete. Design complete. Have submitted to Health Department for approval. Bid ready by early fall.
Walkway - Small Craft Harbor to Oak Street	Work paused due to design changes. Width of walkway decreased to 9.5 feet wide Construction Directive issued to restart work.
Visitor Center Repairs	Request for Proposals for roof replacement on the street- bids opened. Awarded roof work to Mandel. Working scope for other repairs
Woolmarket Drainage	Work complete. Closing project. Working on drainage easement between Shriners and Woolmarket Road
Woolmarket Sidewalks	Sidewalk extended to Shriners Blvd. MDOT reviewing increased scope.

ZETA (Hurricane Damage Repairs)	Currently working repair estimates on many city facilities. Many smaller jobs underway including five elevator repairs, MGM Park, Bond House roof and others.
---------------------------------	---