




# **BILOXI FIRE DEPARTMENT INCIDENT SUMMARY REPORT FOR THE WEEK OF Nov 21 - Nov 27, 2022**

<b>1 - Fires (Structure &amp; Vehicle)</b>	<b>8</b>
<b>2 - Rupture/Explosion</b>	<b>4</b>
<b>3 - Emergency Medical Services/Rescue</b>	<b>107</b>
<b>4 - Hazardous Conditions</b>	<b>0</b>
<b>5 - Service Calls</b>	<b>19</b>
<b>6 - Good Intent</b>	<b>10</b>
<b>7 - Fire Alarm Calls; Active, Malfunction</b>	<b>13</b>
<b>8 - Weather/Natural Disaster</b>	<b>0</b>
<b>9 - Special Incident Type</b>	<b>0</b>
<b>Total</b>	<b><u>161</u></b>

## **WEEKLY COUNT OF INCIDENT TYPE**



**Criminal Intelligence Unit**

T. (228) 435-6159

F. (228) 702-3179

ciu@biloxi.ms.us

**Police Chief****John B. Miller**170 Porter Avenue  
Biloxi, Mississippi 39530

Office: 228.435.6100



Fax: 228.374.1922

www.biloxi.ms.us

**DATE:** November 28, 2022**RE:** Biloxi Police activity for November 21-27, 2022

<b>TOTAL CALLS FOR SERVICE</b>	<b>1,758</b>
<b>TOTAL INCIDENT REPORTS</b>	<b>145</b>
<b>TOTAL OFFENSES (Violations/Reports)</b>	<b>186</b>
<b>TOTAL ARRESTS</b>	<b>88</b>

Calls excluded from call type charts were: Extra Patrol – 535; Suspicious Circumstances – 84; Traffic Stops – 269; and Walk & Talk – 68. The Biloxi Police Crime Map may be viewed at <https://www.arcgis.com/apps/dashboards/83df186bc01d41c9b035af33b058e76f>.

**TOP 20 CALL TYPES BY NATURE****OFFENSES BY CATEGORY**



**DATE:** *November 28, 2022*

**COMMUNITY DEVELOPMENT ACTIVITY REPORT FOR Nov 21 - 26, 2022**

<b>Building permits issued</b>	<i>97</i>
<b>Construction Valuation of permits issued</b>	<i>\$823,000</i>
<b>Building inspections performed</b>	<i>90</i>
<b>Business licenses</b>	<i>1</i>
<b>Renewals</b>	<i>6</i>
<b>Charter Boats</b>	
<b>Peddler's licenses</b>	
<b>Certificates of Occupancy issued</b>	<i>6 (1 was Short-Term Rentals)</i>
<b>Code enforcement cases opened</b>	<i>7</i>
<b>Code enforcement cases resolved</b>	<i>16</i>



**Engineering Department Weekly Update**

November 28, 2022

(updates in red)

**Projects Out to Bid**

- East Beach Sand Beach Renourishment (12/14)

**Projects in the Process of Being Awarded**

- Shriners Blvd. Water/Sewer Extension (10/12) **getting executed contracts in place, then will set NTP**

**Projects Under Construction**

- Causeway Park Floating Docks
- Bluff Subdivision Concrete Repairs
- Hiller Park Boat Ramp
- Keesler Gate Outside
- Point Cadet Marina West
- Franks Drive Storm Drain
- Saenger Theater Restoration
- Visitors Center Repairs

**Private Utility Work in ROW**

- CSpire Fiber – Currently installing 7.6 miles in Bay Vista North
- CSpire Fiber - Working on permitting 8 miles in Bay Vista South
- Rock Creek – starting this week
- 85 other active small permits on-going

**Projects**

- Bay Vista Water Well (CL) - Received permit, design complete, ready to bid pending ARPA funding; tree removal by Public Works needed for access to site
- Causeway Parking Floating docks (DN) – project awarded to JE Borries, started putting the floating docks out, using temporary piles until the permanent piling is delivered, Parks & Recreation is working on trimming/removing trees that overhang the bridge walkway
- Canaan Fishing Dock Improvements (reconstruction) (ML) – received DMR & Corps permits, on hold for GOMESA funding

- Cedar Lake Bridge Repairs (CL) – Plan to submit for MDOT Emergency Road & Bridge Repair Grant and BRIC Grant for M&E and structural repairs
- Citywide Street Paving (DN) (Landshapers) **will get a spreadsheet on area, costs, tonnage, etc.**
  - Laurelwood
  - Ravenwood
  - Croesus
  - G.E. Ohr
  - Esters – Caillavet to Main
  - Skeet Hunt
- Concrete Annual Contract (DN) (ADS)
  - Concrete panels in The Bluff Subdivision – one side of street panels have been demo'd, concrete pour has been delayed due to extensive groundwater, **French drain installation is underway, as long as weather cooperates the concrete should be installed by the end of the week**
- CSX Crossings – Nixon and Dorries Closed: Delauney and Iroquois next
- Dredging – Tidelands grant for Parkers Creek boat ramp dredging was received. Permit mitigation issues with Subsurface Aquatic Vegetation being worked. Permit received for maintenance dredging in Point Cadet Marina
- Eagle Point Park (MH) – need Public Works to muck out area of parking not complete, and then pave, rest of project in Warranty period
- East Biloxi Connector Road Porter to Hopkins (CL) (CDBG Funded) – appraisals have been started, expect to start making offers in December
- Fire Station No. 5 – acceptance of grant on 11/22/22 council agenda, waiting for contract from Mark Williams
- Hiller Park Boat Ramp (GP) – Completion date December 1, 2022, project complete, working on closeout
- Keesler Gate Outside (MH) – Completion date November 2022, expecting CO for MDOT electrical to traffic signal at exit ramp, expecting CO for water leave at a valve, **final striping and light pole installation starting this week, light poles are expected to be complete mid January**
- Lighthouse Pier (GP) – design efforts continue, Corps permits out for public hearing
- Keegan Bayou Restoration (GP) – Permits being requested, GOMESA project submitted to DMR, also in the Restore Act Portal

- Kuhn St. Boat Launch Expansion (GP) – Conceptual started by Pickering, vegetation removal started, project scope revised to match tidelands funding grants
- Lorraine Road Water Line Extension Ph 2 (CL) – Design complete, ready to bid, ARPA application for funding submitted, water/sewer funding is available if not selected for ARPA
- Main Street Railroad Crossing Upgrades (CL) – Award to Gulf Breeze approved at 9/20 Council Meeting, MDOT authorization to award process is underway
- McDonnell Road Extension (DN) – Completed design of roadway and extension of utilities \$220K
- Oak Street Pier (South) (DN) – Cypress presented conceptual plans, working on a design contract
- Pickleball Restroom (GP) – design complete ready to prepare bid package, need funding
- Point Cadet Development #1092 (GP) – Machado Patano is working concept
- Point Cadet Living Shoreline (GP) – BMA started design, topo complete, Tidelands/National Fish and Wildlife Funding, **cultural resource survey being scheduled, this is required by MDAH, have 90% set of plans to review**
- Point Cadet Nearshore (CL) #1096 - Accepted the grant on 11/22/22 council meeting, waiting on contract from BMA for design
- Point Cadet Marina West (MH) – AnderCorp NTP 10/24, 240 day contract, construction laydown area complete, electrical components and floating docks is 58 weeks so additional time will be anticipated, met with contractor and will be adding language to contract via change order to allow the contract to complete all available work during the current contract time then we'll stop time on the contract while we wait for delivery of electrical components;
- Popp's Ferry Extension #913 (ML) – Coliseum has the draft MOU for Board approval; ROW acquisition continues, funding secured for construction, close one additional RR crossing and send final crossing design to CSD, final roadway design required, Plan is to bid in 2023 and begin construction in 2024
- Popp's Ferry Bridge & Approaches (ML) – Ph I design complete, contract for right of way acquisition being developed, EA being updated, top priority to obtain funding to repair existing bridge, submitted to emergency road and bridge repair program
- Repair/Replace Contract (DN)
  - Franks Drive Storm drain – done

- Park Drive Drainage – mobilizing this week
  - Boyette Drive Washout – laid storm drain and started to pour headwall
  - Wildwood Lane – received PO, coordinating start date
- Rodenberg at Pass Road Intersection (CL) – Activated with MDOT, kickoff meeting held and parcel research underway as initial steps in row & easement acquisition process starts
- Saenger Theater Restoration (MH) – ticket booth and entrance doors removed. Brick wash in progress and nearing completion, waiting on new brick for lower part of west façade, waiting on MDAH to approve parge coat color for concrete at base of west façade, waiting on change order to repair the signs (replace bulbs & repair) this should be the last CO, latest delivery date for new bricks for area beneath canopy is 12/12
- Sand Re-Nourishment #1064 (GP) – GOMESA Project, RFP for sand acquisition and trucking/spreading is in final draft, bids open the 14<sup>th</sup> of December
- Sediment Removal Phase III – hydrographic surveys complete, working on the permit applications, the sites that have SAV, Seymour is trying to work with DMR on a way to mitigate, Seymour updated council on Aug. 25<sup>th</sup>
  - Hiller Park Pond (have permits)
  - Cedar Lake Rd. Canal
  - Cedar Lake Broadus (have permits)
  - Kennedy Ln (SAV)
  - Savannah Estates (DMR stated not eligible)
  - Eagle Point Pin Oak (SAV)
  - Linda Dr. (SAV)
  - Beau Chene (DMR stated not eligible)
- Shriners Blvd. Oaklawn to I-10 Widening – (Jason Overstreet) design contract is at MDOT for review
- Shriners Blvd. Water & Sewer Extension – (Jason Overstreet) awarded construction on 11/22/22, met with HCUA and discussed connecting to their line, we have enough existing funding to extend our line to loop with the HCUA line
- Small Craft to Oak St Boardwalk (MH) – waiting on summary change order and final payment for warranty period to begin
- Sports Complex #1093 – (Machado Patano) design kickoff meeting scheduled for 12/1
- Tanglewood Infrastructure Ph II – ARPA project that was not awarded, working on getting this project out to bid

- Visitors Center Repairs (CL) – Hopkins Construction for Zeta & non-Zeta repairs, Mangal’s completed roof, now waiting clay tile and manufacturers roof warranty package, architect has started close out documentation
- Woolmarket Road Sidewalks (CL) – Sidewalk extended to Shriners Blvd., bid package reviewed by MDOT, working changes that resulted from MDOT review, environmental permitting documentation submitted and being revied by MDOT
- Woolmarket Road Traffic Study (CL) – Traffic counts for 3 intersection involving Shriners with (I-110, Shortcut, and Woolmarket Rd), 2 intersections with Old Hwy 67 (Hudson – Krohn, Woolmarket Road), and 1 intersection at Wash Fayard & John Lee Roads, activated with MDOT, contract at MDOT for review
- Woolmarket Water & Sewer Improvements Ph I (Tiffany, Oaklawn, Boyette, Shorecrest) – (Overstreet) **design contract will be on next agenda**

### **ZETA Repairs**

- Small Craft and Commercial Dock (GP) – JE Borries, \$555K, NTP for material procurement on 5/17/22, complete when material received estimated Nov. 1<sup>st</sup> NTP for 90 days estimated completion

### **HCUA Projects**

- West Biloxi Treatment Plant clarifier being repaired
- Extension of Lorraine Rd. waterline extension
- Shriners Blvd. waterline extension

### **Subdivisions**

- Anchors Landing – Excellence Eng, 66 units, **received revised plans**
- Caillavet Cottages – Machado Patano, 9 units, under review
- Cristiano Boardwalk Subdivision – **starting construction**
- Jim Byrd Road – Dennis Steiffel, 30 units, no activity
- Goosepoint Phase II – went to DRC 11/16/22
- Golden Gulf Estates – Thom Newman, 6 units, went to DRC 11/16/22
- Point Breeze (Grande View) – Knesal Engineering, 39 units, preliminary plat approved, infrastructure approved, has an easement issue, water & sewer done, storm drain on-going; Grande View Drive back open to traffic
- Shorecrest Road – Excellence Eng, 54 units, denied by council but has a permit to clear & grub
- The Preserve – Pickering, 207 units, preliminary plat approved, currently just clearing and grading
- The Reserve at Marsh Landing (Byrd’s Trailer Park) - Machado Patano, 9 units, infrastructure approved,

**Under Warranty**

- Bayview Avenue Walkway
- Emerald Lake – Dennis Steiffel, 131 units, all phases complete need maintenance bond
- Eula Cove Townhomes – Waiting on final as-builts
- Lighthouse Pier Parking
- Small Craft Harbor to Oak Street Boardwalk 9/28/22 to 9/28/24
- ZETA Repairs – Oak Street Pier (South) (DN)
- ZETA Repairs – Coliseum Pier (GP)
- ZETA Repairs – Causeway Park Bait Shop Roof (DN)
- ZETA Repairs – Multiple Piers Minor Repairs (DN)
- ZETA Repairs – Visitors Center Roof Repairs 11/7/22 to 11/7/24