


BILOXI FIRE DEPARTMENT INCIDENT SUMMARY REPORT FOR THE WEEK OF Feb 27 - Mar 05, 2023

, — · · · · · · · · · · · · · · · · · ·	
1 - Fires (Structure & Vehicle)	9
2 - Rupture/Explosion	1
3 - Emergency Medical Services/Rescue	119
4 - Hazardous Conditions	0
5 - Service Calls	23
6 - Good Intent	14
7 - Fire Alarm Calls; Active, Malfunction	14
8 - Weather/Natural Disaster	0
9 - Special Incident Type	3
Total	<u>183</u>



Criminal Intelligence Unit

T. (228) 435-6159 F. (228) 702-3179 ciu@biloxi.ms.us



Police Chief John B. Miller


170 Porter Avenue Biloxi, Mississippi 39530 Office: 228.435.6100 Fax: 228.374.1922 www.biloxi.ms.us


DATE: March 6, 2023

RE: Biloxi Police activity for February 27-5 March, 2023

TOTAL CALLS FOR SERVICE	1,931
TOTAL INCIDENT REPORTS	202
TOTAL OFFENSES (Violations/Reports)	259
TOTAL ARRESTS	93

Calls excluded from call type charts were: Extra Patrol – 495; Suspicious Circumstances – 105; Traffic Stops – 332; and Walk & Talk – 93. The Biloxi Police Crime Map may be viewed at https://www.arcgis.com/apps/dashboards/83df186bc01d41c9b035af33b058e76f.







DATE: *March 6, 2023*

COMMUNITY DEVELOPMENT ACTIVITY REPORT FOR Feb 27 – Mar 5, 2023

Building permits issued	104
Construction Valuation of permits issued	\$556,000
Building inspections performed	133
Business licenses	6
Renewals	2
Charter Boats	
Peddler's licenses	
Certificates of Occupancy issued	25 (1 was Short-
	Term Rentals)
Code enforcement cases opened	20
Code enforcement cases resolved	25

Engineering Department

Christy LeBatard, P.E. Director of Engineering



214-A Delauney Street P. O. Box 429 Biloxi, Mississippi 39533 Office: 228.435.6269 Fax: 228.435.6179 www.biloxi.ms.us

Engineering Department Weekly Update

March 6, 2023 (updates in red)

Projects Out to Bid

- Lorraine Road Waterline opens March 1st
- BRIC Grant (Cedar Lake Bridge) Application RFP

Projects in the Process of Being Awarded

Projects Under Construction

- Bluff Subdivision Concrete Repairs
- East Beach Sand Beach Renourishment
- Main Street RR Crossing
- Point Cadet Marina West
- Saenger Theater Restoration
- Shriners Blvd. Water/Sewer Extension
- Visitors Center Repairs

Private Utility Work in ROW

- Edgewater Estates West (CSpire) boring should be complete this week
- Sunkist South (Cspire) boring starting this this week
- Sunkist North (Cspire) permit under review
- Sunkist (AT&T) boring starting this week
- East Biloxi (AT&T) boring starting this week
- Reynoir/MLK Blvd. (AT&T) boring starting this week
- Nature's Trail (Coast Connect) boring will be completed in 2 weeks
- Eagle Point (Coast Connect) permit under review

Projects

- Bay Vista Water Well (CL) Received permit, design complete, ready to bid pending ARPA funding; tree removal by Public Works needed for access to site
- Canaan Fishing Dock Improvements (reconstruction) (ML) received DMR & Corps permits, on hold for GOMESA funding
- Cedar Lake Bridge Repairs (CL) Plan to submit for MDOT Emergency Road & Bridge Repair Grant and BRIC Grant for M&E and structural repairs

- Citywide Street Paving (DN) (Landshapers) scheduling with contractor, will have start date this week
 - Croesus

Laurelwood

o G.E. Ohr

o Ravenwood

○ Esters – Main to Holley

Ward 4 Streets

- Esters Caillavet to Reynoir
- Concrete Annual Contract (DN) (ADS)
 - Concrete panels in The Bluff Subdivision concrete was not to City standard, made them demo them and repour them
- CSX Crossings Nixon and Dorries Closed; Holley St next waiting on CSX Construction Agreement;
- East Biloxi Connector Road Porter to Hopkins (CL) (CDBG Funded) appraisals have been started, expect to start making offers in December, starting on Phase I from Porter to Benachi
- Fire Station No. 5 (Mark Williams) design kick off meeting on Feb. 3rd
- Hwy 90 Small Craft to Oak Street Curb & Gutter Repairs pending design contract, have conceptual
- Keesler Gate Outside Final pay app being processed
- Lighthouse Pier design efforts continue, Corps permits out for public hearing
- Keegan Bayou Restoration Permits being requested, GOMESA project submitted to DMR, also in the Restore Act Portal
- Kuhn St. Boat Launch Expansion Conceptual started by Pickering, vegetation removal started, project scope revised to match tidelands funding grants, held 60% design review
- Lorraine Road Water Line Extension Ph 2 Design complete, ARPA application for funding submitted, water/sewer funding is available if not selected for ARPA; bids open March 1st
- Main Street Railroad Crossing Upgrades (Gulf Breeze Construction) NTP Jan. 16th,
 received permission from CSX to begin work under MDOT's construction agreement but
 now CSX is saying they won't have flaggers available until April
- Oak Street Pier (South) Cypress presented conceptual plans, working on a design contract

- Parker's Creek Sediment Removal Seymour contract approved by council, added scope to go as far north of I-10 as possible
- Pickleball Restroom design complete ready to prepare bid package, received comments back from CD, will go out to bid next week
- Point Cadet Re-Development #1092 Machado Patano is working concept
- Point Cadet Living Shoreline BMA No cultural resources issues, should have COE permit by end of March then will be ready to advertise
- Point Cadet Nearshore #1096 Held grant kickoff meeting, BMA is working on a contract, revising contract to incorporate Covington's comments
- Point Cadet Marina West AnderCorp NTP 10/24, 240-day contract, work on-going
- Popp's Ferry Extension #913 Coliseum has the draft MOU for Board approval; ROW acquisition continues, funding secured for construction, close one additional RR crossing and send find crossing design to CSD, final roadway design required, Plan is to bid in 2023
- Popp's Ferry Bridge & Approaches Ph I design complete, contract for right of way
 acquisition being developed, EA being updated, top priority to obtain funding to repair
 existing bridge, submitted to emergency road and bridge repair program
- Repair/Replace Contract
 - No work currently ongoing
- Rodenberg at Pass Road Intersection Activated with MDOT, kickoff meeting held and parcel research underway as initial steps in row & easement acquisition process starts
- Saenger Theater Restoration facing brick under canopy is being replaced
- Sand Re-Nourishment #1064 GOMESA / W.C. Fore NTP Jan. 17th, total of 13,117 tons, east of schooner pier is complete, small craft harbor to west most WAVE is complete, working between WAVES and east of WAVE 1 towards boat ramp, on track to be complete by mid-April
- Sediment Removal the sites that have SAV, Seymour is trying to work with DMR on a
 way to mitigate, asked them to do another SAV survey under their existing contract;
 DMR is starting to allow invasive SAV to be removed
 - Hiller Park Pond (have permits)
 - o Cedar Lake Rd. Canal
 - Cedar Lake Broadus (have permits)

- o Kennedy Ln (SAV)
- Savannah Estates (DMR stated not eligible)
- o Eagle Point Pin Oak (SAV)

- o Linda Dr. (SAV)
- o Parkers Creek pending permit
- Beau Chene (DMR stated not eligible)
- Shriners Blvd. Oaklawn to I-10 Widening (Overstreet) will submit for TIP funding in the summer;
- Shriners Blvd./Oaklawn Roundabout (Overstreet) this project did not get approved for TAP funding, will resubmit for TIP funding in the summer
- Shriners Blvd. Water & Sewer Extension (Overstreet) Gulf Coast Solutions Completion date: 07/16/23
- Sports Complex #1093 (Machado Patano) 60% plans complete, on track to bid in April
- Tanglewood Infrastructure Ph II ARPA project that was not awarded, working on getting this project out to bid, working with Contracts/Accounting to get the funding moved into this project
- Visitors Center Repairs Roof complete, finishing up building repairs
- Woolmarket Road Sidewalks (Machado Patano) MDOT doing their final plan/spec review, ready to bid as soon as receive concurrence from MDOT
- Woolmarket Road Traffic Study Traffic counts for 3 intersection involving Shriners with (I-110, Shortcut, and Woolmarket Rd), 2 intersections with Old Hwy 67 (Hudson Krohn, Woolmarket Road), and 1 intersection at Wash Fayard & John Lee Roads, activated with MDOT, contract at MDOT for review
- Woolmarket Acres Infrastructure Improvements (Tiffany, Oaklawn, Boyette, Shorecrest)
 (Overstreet) design contract awarded, held kick off meeting, survey 90% complete

ZETA Repairs

 Small Craft and Commercial Dock – JE Borries, \$555K, NTP for material procurement on 5/17/22, complete when material received estimated Nov. 1st NTP for 90 days estimated completion; installing cross members and decks